BRUHAT BANGALORE MAHANAGARA PALIKE

FIRST AND FINAL BILL

MEASUREMENT SHEET

Name of work: Improvements to Roads and Drains at Singapura Garden and Surrounding areas in Ward No. 15 (Kuvempunagara).

Estimated Cost : Rs. 30.00 Lakhs

Head of Account : P-3726 Zonal Public Works - POW Works

Job Code: 015-23-000007

Name of Agency: Sri. A. Kumar Reddy, No. 44, Kaveri Nagar, A Block, Bangalore - 32.

Work order No: BBMP/EE/BTP/WO/137/2022-23 D: 03-03-2023.

	Measurements Recarded on :	05-09-2023						
Sl No	Description of work	Mesurement				Qty.	Unit	Rate	Amount
		No.	L	B	D				
1	Earth work Excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.						Cum		
	Qty as per Premeasurement Recorded vide E-Bill Page No. 01 to 02 is =					**329.20**		150.00	**49380.00**
2	Providing and laying in position Plain Cement Concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications.						Cum		
	Qty as per Premeasurement Recorded vide E-Bill Page No. 03 is =					**47.94**		5000.00	**239700.00**
3	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. M20 (The cost of steel reinforcement & formwork to be paid separately).						Cum		
	Qty as per Premeasurement Recorded vide E-Bill Page No. 04 to 05 is =					**104.97**		5250.00	**551093.00**

Assistant Engineer

A.K.S Reddy
Contractor

Assistant Executive Engineer

Sl No	Description of work	Mesurement No.	L	B	D	Qty.	Unit	Rate	Amount
4	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications. MORTH Specification						Tonne		
	Qty as per Premeasurement Recorded vide E-Bill Page No. 06 to 07 is =					**6.60**		90000.00	**594000.00**
5	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite / trap / basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately **Mix 1:3:6 (M10) Using 20 mm nominal size graded crushed coarse aggregate**						Cum		
	Qty as per Premeasurement Recorded vide E-Bill Page No. 08 is =					**7.20**		5500.00	**39600.00**
5	Providing and Fixing pre cast Covering Slab made out of CC 1:2:4 with **100 mm** thick and Finishing cutting, including form work,curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete.						Sqm		
	Covering Slab								
	3rd Cross Singapura Garden								
	E/S	1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	12.80	0.90		11.52			
	W/S								
		1	15.00	0.90		13.50			
		1	2.20	0.90		1.98			
		1	9.50	0.90		8.55			
		1	12.60	0.90		11.34			
		1	15.00	0.90		13.50			
		1	3.00	0.90		2.70			
	From 2nd Cross Road								
	S/S	1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	3.10	0.90		2.79			
		1	6.80	0.90		6.12			
	Cross Road towards SWD								
	S/S	1	14.20	0.90		12.78			
	N/S	1	15.00	0.90		13.50			
	1st Cross								
	Missing Slabs	1	3.60	0.90		3.24			

ಕಾಂಕ್ರೀಟ್ ಮಾಲಕ ಅಳತೆಯಂತಿರದೆ ಬ್ಯಾಚರಾದುನೆಮು ವಿಭಾಗ ಕಾಮಗಾರಿಯ ಪ್ರಕಾರ ಪರಿಗಣಿಸಲಾಗಿದೆ

Assistant Engineer

A. L. G. Reddy
Contractor

AEE (VRP) SD

Assistant Executive Engineer
Assistant Executive Engine

Sl No	Description of work	Mesurement No.	L	B	D	Qty.	Unit	Rate	Amount
		1	1.20	0.90		1.08			
		1	3.00	0.90		2.70			
						253.80			
	Total					253.80		1595.00	404811.00
6	Providing and Fixing pre cast Covering Slab made out of CC 1:2:4 with **230 mm** thick and Finishing cutting, including form work,curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete.						Sqm		
	Culvert Slab								
	3rd Cross	1	7.20	1.20		8.64			
	1st Main C 3rd Cross	1	6.50	1.20		7.80			
	1st Main A 1st Cross	1	6.50	1.20		7.80			
		1	4.20	1.20		5.04			
						29.28			
	Total					28.80		4000.00	115200.00
7	Loading and Unloading of Stone Boulder / Stone aggregates / Sand / Kankar / Moorum. (Tipper 14 m3)						Cum		
	Qty Vide Item No - (1)					316.03			
	Total					319.32		70.00	22352.00
8	Cost of Haulage Excluding Loading and Unloading Taking output 18 t load and lead 10 km = 180 t.km						T.Km		
	Qty frm Item No-07		319.32	1.28		408.72			
	Total					408.72		50.00	20436.00
								Sub Total =	2036572.00
								Add GST @ 18% =	366583.00
								Grand Total =	2403155.00

Assistant Engineer
Ward No. 15, Kuvempunagara

Assistant Executive Engineer
Vidyaranyapura Sub-Division

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

ABE (VRP) SL

A.K & Reddy
Contractor